

ID	Task Name	Duration	Start	Finish
1	Saugatuck Public Schools Additions and Renovations	1146 days	Mon 4/5/21	Mon 8/25/25
2	Douglas Elementary	441 days	Mon 4/5/21	Mon 12/12/22
3	Phase 1: Cafeteria and Gymnasium	51 days	Mon 6/14/21	Mon 8/23/21
4	Phase 2: Art, Science, and Music	181 days	Mon 4/5/21	Mon 12/13/21
5	Phase 3: North East 4 classrooms	131 days	Mon 6/14/21	Mon 12/13/21
6	Phase 4: Offices, Learning Commons, and East Classrooms	306 days	Mon 6/14/21	Mon 8/15/22
7	Phase 5: Upper Elementary	51 days	Mon 6/13/22	Mon 8/22/22
8	Phase 6: South 4 Classrooms Lower Elementary	131 days	Mon 6/13/22	Mon 12/12/22
9	Site work	51 days	Mon 6/13/22	Mon 8/22/22
10	Highschool and Middle School	886 days	Mon 4/4/22	Mon 8/25/25
11	Phase 1: Band and Administration Addition	196 days	Mon 4/4/22	Mon 1/2/23
12	Phase 2: Gymnasiums, Bathrooms, and	51 days	Mon 6/13/22	Mon 8/22/22
13	Phase 3: The "Heart", main entrance, main office	345 days	Mon 2/6/23	Fri 5/31/24
14	Phase 4: Middle school classrooms and common space	56 days	Mon 6/12/23	Mon 8/28/23
15	Phase 5: Highschool Classrooms	56 days	Mon 6/10/24	Mon 8/26/24
16	Phase 6: Cafeteria, Weight Room, Locker Rooms	316 days	Mon 6/10/24	Mon 8/25/25

